



## Pumping Station 17 Force Main Relief – Phase 2 Construction Project Update through 5/17/2024

View the figure for [stage limits](#).

### Stage 1 (City path)

|                             |  |
|-----------------------------|--|
| Work Completed:             | New bridge constructed and asphalt pavement placed.  |
| Work Progress:              | Restoration of adjacent lands.   |
| Public Access Restrictions: | <ol style="list-style-type: none"> <li>1. Paved trail is anticipated to open on or before May 29<sup>th</sup>, 2024.</li> <li>2. Ice Age Trail restrictions, see Phase A route for link provided.</li> </ol> |

View the [trail closure map](#) for Stage 1 (City Path).

### Stage 1 (Sewer, county trails area to Goose Lake / Military Ridge State Trail)

|                             |  |
|-----------------------------|--|
| Work Completed:             | Sewer pipe installed, removal of excess earthen material, start restoration efforts.   |
| Work Progress:              | <ol style="list-style-type: none"> <li>1. Continue with restoration, estimated completion June 2024.</li> <li>2. Pavement patch of Military Ridge State Trail Patch anticipated last week of May / early June.</li> </ol>  |
| Public Access Restrictions: | <ol style="list-style-type: none"> <li>1. Military Ridge State Trail to be flagged during paving operations.</li> <li>2. Trails closed until vegetation is established.</li> <li>3. Trails openings will be dependent on establishment of vegetation.</li> </ol> |

View the [trail closure map](#) for Stage 1 (Sewer).

### Stage 2 (Sewer, Old PB & USH 18/151 area to Town lands)

|                             |  |
|-----------------------------|--|
| Work Completed:             | Sewer pipe installed, removal of excess earthen material, start restoration efforts. |
| Work Progress:              | Continue with restoration, estimated completion July 2024.                           |
| Public Access Restrictions: | None.  |

### Stage 3 (Sewer, west of Old PB & USH 18/151)

|                             |  |
|-----------------------------|--|
| Work Completed:             | Construction access contracted through Gardens entrance.   |
| Work Progress:              | Sewer pipe installation to commence in fall of 2024.   |
| Public Access Restrictions: | <ol style="list-style-type: none"> <li>1. Shared access off Old PB during construction activities at County Gardens.</li> <li>2. Ice Age Trail restrictions, see Phase B route for link provided.</li> </ol> |

View the [trail closure map](#) for Stage 1 (City path).