



**Pumping Station 17 Force Main Relief – Phase 2
Construction Project Update through 10/30/2024**

View the figure for [stage limits](#).

Stage 1 (City Path)

Work Completed:	New bridge constructed, asphalt path placed, and restoration.
Work Progress:	None
Public Access Restrictions:	<ol style="list-style-type: none"> 1. None for City Path. 2. Ice Age Trail restrictions, see Phase A route for link provided.

View the [trail closure map](#) for **Stage 1 (City Path)**.

Stage 1 (Sewer, County Trails Area to Goose Lake / Military Ridge State Trail)

Work Completed:	Sewer pipe installed and restoration completed. See Emergency Work Noted
Work Progress:	<ol style="list-style-type: none"> 1. Emergency pipe section repair #1 occurred in July / August 2024 adjacent to the MRST. 2. Emergency pipe point repair #2 occurred in September 2024 adjacent to the MRST. 3. Temporary restoration of the adjacent land in this stage will occur in October 2024 due to the emergency repairs. 4. Emergency pipe point repair #3 is in the investigation stages adjacent to the MRST. 5. This area will be restored, in spring of 2025.
Public Access Restrictions:	<ol style="list-style-type: none"> 1. Trails closed until vegetation is established. 2. Trails openings will be dependent on establishment of vegetation.

View the [trail closure map](#) for **Stage 1 (Sewer)**.

Stage 2 (Sewer, Old PB & USH 18/151 area to Town Lands)

Work Completed:	Sewer pipe installed and restoration completed.
Work Progress:	Monitor restoration.
Public Access Restrictions:	None.

Stage 3 (Sewer, West of Old PB & USH 18/151)

Work Completed:	Construction access contracted through Gardens entrance.
Work Progress:	Sewer pipe installation to commence in December of 2024.
Public Access Restrictions:	<ol style="list-style-type: none"> 1. Shared access off Old PB during construction activities at County Gardens. 2. Ice Age Trail restrictions, see Phase B route for link provided.

View the [trail closure map](#) for **Stage 3 (Sewer)**.